

Urban Orchard Project

Purpose

Construct New Municipal Park and Storm Water Runoff Capture System

Construction On Hold Pending County Approval

Schedule

Post Closure Land Use Plan (PCLUP)
(Submit June 2024)

Complete Design
(Summer 2024)

Advertise for Construction
(Summer 2024)

Construction
(Start in Late 2024)

Status of LA County Requirements

Approved/Completed

Summary of Investigations Report & Phase II Workplan

Methane Testing

Construction of Workplan of Interim Control Measures

Phase II Report of Findings

In-Progress

Post Closure Land Use Plan (PCLUP)

